









# Downtown Redevelopment Phase II Program Status Update

City Council Work Session January 20, 2015













#### **Link to Video Overview of Downtown Redevelopment Project**













### **Phased Implementation Plan**

- Phase I: Pioneer Project (Focus on TOD-adjacent development)
  - Mixed Use development (189 Multi-family units; 24,000 sq. ft. Retail)
  - Duckworth and Remote Payment Facilities
  - Sixth Street Extension
  - Burial of utilities
  - New Urban Design Standards
- Phase II: Settler's Project (Drawing TOD activity to Downtown Core)
  - Public Infrastructure Improvements
  - City Center Development
  - Heritage Crossing (Walnut Pedestrian Corridor)
- Phase III: Square & Streetscape Improvements (Core Enhancements)
- Phase IV: Infrastructure Enhancements (Finish-out/connections)













## HERITAGE CROSSING



- Design is 90% complete for SE, NW, and NE quadrants
- Construction to be scheduled in mid- to late-2015













### **Heritage Crossing**

- Grand reopening of Landmark Depot Museum celebrated at Heritage Celebration in May 2014
- Pace House relocated to private lot in the Travis College Hill Historic District in October 2014
- Exterior of 1910 Pullman railcar to be refurbished by February 2015
- Lyles House to be relocated to SW quadrant by 2Qtr15
- Library Parking Lot Lighting—to be scheduled; on hold until the Lyles House is relocated



















### **Infrastructure Projects**

- Replaced 60 year old water main in Austin Street
- Upgraded Sanitary Sewer in State Street
- Opened Sixth St. extension to Walnut Street from Austin
- Installed storm drain adjacent to KCSR
- Installed underground electric duct bank along KCSR
  - Removal of overhead electric poles Scheduled for April 2015















### **Infrastructure Projects**

To be completed during 2Qtr15 through 3Qtr15

- Storm drainage, water, and sanitary sewer improvements in Austin, State and Fifth Streets
- Replacement of Austin and State Streets
- Streetscape improvements along Austin, State, and Fifth Streets















# City Center – Apartments by Oaks

- Oaks Properties is currently pre-leasing apartments
- Planning to open Tract A in May 2015
- Tract B site cleared and construction scheduled to be complete by 3Qtr15



#### Tract B

















# **City Center – Parking Structure**

- Parking structure is almost complete
- Scheduled to open with the apartments in April/May 2015
- Dependent upon adjacent streets and sidewalk construction activities

















### **City Facility Projects**

- DGNO Depot and 504
   W. State Street were demolished
- City Hall Uninterrupted
   Power Supply Replaced
- City Hall Electric
   Service Upgrade and
   New Transformers
   Installed



















## **City Hall Renovations**

- City Hall Construction plans finalized and reskinned the north façade
- West and south façade underway with completion estimated in 3Qtr15


















# **City Hall Renovations**

- City Hall Building Code and Safety Updates by 3Qtr15
  - 50% of restrooms updated to meet accessibility standards and open for use
  - Elevator replacement by 2Qtr15
  - Restrooms, windows, fire sprinklers by 3Qtr15
- CGTV Sound Stage and Public & Media Relations Office Space by 3Qtr15

















## City Center – Arts Plaza

- Design is 95% complete
- Construction estimated to start by 2Qtr15 and finish by 3Qtr15
- Patron access to GPAC will change during construction















#### **Link to Construction Aerial Time-Lapse Video**













### **2015** Milestones

#### 1Qtr15

Exterior refurbishment of railcar

#### 2Qtr15

- Apartments open on Tract A
- Parking Garage open for use
- Lyles House Relocated to Heritage Crossing

#### 3Qtr15

- Apartments open on Tract B
- Infrastructure, streetscape, Arts Plaza, and City Hall Renovations complete

#### To be scheduled:

- Heritage Crossing (remaining quadrants)
- Library Parking Lot Lighting















Corner of Fifth St. and State St. looking to the Northeast